EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of CC roads at MIG 3rd phase in ward no:04
2	Amount of work portion	
3	Estimated Cost	Rs.8.00 lakhs
4	Name of Contractor	Sri Thilak Kumar H S
5	Agreement no	000047
6	No and date under which work order issued	NO 52/5/10/18
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	Dt, 3/01/19 3/01/19 R
9	Date of receipt of application in the Sub Division office	Dt 3/01/19 3/1/19 R
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	EWE & CC(1:4:8)
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	-
14	Time now applied for	146
15	Date of recommanding time 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	CC M20
18	Probable time required for completion of remaining work	146
19	Cost work charged establishment charged on the work after the expairy original period	-
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Due to heavy rains & unfinished works it has delayed
21	Remarks of the EE and the daily rate of penalty proposed	Rs 30/- day penalty imposed.

Ramachandra
Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Executive Engineer
Yelahanka Division, Bangalore-64
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು - 560064

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ